

**Details about programmed & Achievement of Villages in BGJY scheme from 2007-08 to 2009-10 under Bhadrak District.**

Sl No.	NAME OF BLOCK	Target for village electrification	Achievement	Target for BPL	Achievement for BPL	Target for LI point	Achievement for LI Point	Target for village electrification	Achievement	Target for BPL	Achievement for BPL	Total feasible Application received	Achievement for LI Point	Target for village electrification	Achievement	Target for BPL	Achievement for BPL	Target for Up-gradation	Achievement for Up-gradation
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		2007-08(Completed)						2008-09(Completed)						2009-10 (Under progress)					
1	BONTH	16	16	250	242	Nil	Nil	20	20	250	166	13	9	11	10	250	144	7	Survey Completed
2	DHAMNAGAR	21	21	250	184	Nil	Nil	15	15	250	145	4	4	10	10	250	229	5	
3	BHANDARI POKHARI	13	13	250	243	Nil	Nil	13	13	250	210	8	8	7	2	250	24	11	
4	CHANDBALI	15	15	250	155	Nil	Nil	16	16	250	207	0	0	12	7	250	205	6	5
5	BHADRAK	17	17	250	136	Nil	Nil	18	18	250	58	8	4	11	9	250	84	5	Work under progress
6	TIHIDI	17	17	250	216	Nil	Nil	15	15	250	224	5	3	13	8	250	94	5	Survey Completed
7	BASUDEVPUR	17	17	250	232	Nil	Nil	14	14	250	122	14	12	12	12	250	150	6	
		<b>116</b>	<b>116</b>	<b>1750</b>	<b>1408</b>	<b>0</b>	<b>0</b>	<b>111</b>	<b>111</b>	<b>1750</b>	<b>1132</b>	<b>52</b>	<b>40</b>	<b>76</b>	<b>58</b>	<b>1750</b>	<b>930</b>	<b>45</b>	<b>5</b>